EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of borewells in chowdeshwari ward no -02 of yelahanka Sub division
2	Amount of Work Portion	Rs. 18.60 lakhs
3	Estimated Cost	Rs. 20.00 lakhs
4	Name of Contractor	Sri Kishore Kumar M
5	Agreement No	EE(YNK.D)E-PMT- 01 /W.O/ 098 /2020-21 Dt : 12-8-2020
6	No and date under which work order issued	EE(YNK.D)E-PMT- 01 /W O/ 098 /2020-21 Dt : 12-8-2020
7	Time limit originally fixed for completion	167 days
8	Date of application by the contractor for granting extension of time	13-11-2020
9	Date of receipt of application in the sub division office	13-11-2020
10	Extension granted if any.	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Geological investigation work done
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	167 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	167 days

19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	yes
21	Remarks of the AEE and the daily rate of penalty proposed	-
22	Remarks of the EE with the daily rate of penalty proposed	Impose penalty @ Rs 50/- per day.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Executive Engineer
Yelahanka Division Bangalore-64